

# Inspection Summary

Permit #: PRSUBD20191872, Development - Subdivision

MANOR AT STONEY CREEK 4TH PLAT SUBDIVISION IMPROVEMENTS

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Air Test	John DiMauro	Passed	Thursday, June 18, 2020

Informational

1 John DiMauro 06/18/2020 2:30 PM

I observed the sanitary sewer air test for the project. Results are as follows:

Sanitary Line A segment between MH C-4 & A-1  
Line held at 4psi for 7:34 with no drop  
Test Passed

Line A segment between MH A-1 & A-2  
Line held at 4psi for 9:02 with no drop  
Test Passed

Line B segment between existing MH A-11 & B-1  
Line held at 4psi for 7:34 with no drop  
Test Passed

Line B segment between B-1 & B-2  
Line held at 4psi for 8:52 with no drop  
Test Passed

Air testing of both sanitary sewer lines passed.

**Comments:**

---