

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200323

Address: 440 NW CHIPMAN RD, Unit:IR, LEES SUMMIT, MO 64086440 NW CHIPMAN RD, LEES SUMMIT, MO
64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Joe Starlin	Partial	Thursday, June 18, 2020

Informational:

1	Misc	5-27-20 8AM Beacon has formed up the sidewalk on the east side of the building and the aggregate is compacted I will let them pour. 6-17-20 2:02pm The sidewalk on the north side of the site has two panels out of ADA spec at the west end of the run. They will be removed and replaced.
---	------	---

Corrective Action Required:

2	Misc	2 Sidewalk panels were installed in front of power box NE side of Lions Choice. 5 shoe prints go through the newly installed panels.
---	------	--

Corrective Action Required:

3	Misc	2 Sidewalk panels were installed in front of power box NE side of Lions Choice. 5 shoe prints go through the newly installed panels.
---	------	--

Comments: