

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20200860  
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Surface Course</b>	Ronald Paynter	Passed	Thursday, June 18, 2020

Informational:

1 Misc

Base temperatures were low enough to apply the surface coat today. Jeff's crew from Hanrahan Asphalt laid 201 tons of type 03-01 asphalt 2 inches thick. Matt from Terracon was also there taking density readings. Grading is going to have to be done to eliminate flooding in the southwest section of the parking lot. RP 6-18-20

**Comments:**