

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20192520  
Address: 704 SE OLDHAM CT, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	Michael Harkins	Partial	Friday, June 19, 2020

Informational:

1	Misc	UFER SW CORNER , FOOTING WEST WALL LINE 9-10 M THRU D OK TO POUR 1/28/20 OK TO POUR FOOTING LINE 8 - 9 / K TO J 1/2 WAY TO H 2 PADS WITH (4) 14" BOLTS EA 2/3/20OK to pour footing A to H2 line 7- 8 2/4/20 ok to pour K - 9 2/6/20 ok to pour K-L 9 10' to bulkhead 2/7/20 3 pads line 5 F.7, H , J , FOOTING C LINE 7-6, L LINE 8.2 - 2/10/20 lines 1-5 lines F-A 2/11/20 Pad F 7.4 H line 4-1 2/19/20 line L 4-5 line H -4 2/20/20 line 2 L & J LINE M 4,5,8.2, 9 CANOPY PAD FOOTING FOOTING FRONT DOOR CORRECTION @ 2 LINE H TO G
---	------	--

Informational:

2	Misc	- FOOTING FOR TRASH ENCLOSURE SW CORNER OF LOT PER PLAN -
---	------	---

Comments: