

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Ronald Paynter	Partial	Friday, June 19, 2020

Informational:

1	Misc	Brad's crew from JK Concrete poured 160 cubic yards of KCMMB mix for curbing on Shamrock, Grady and Joshua. Mike from Geiger and Caleb from KC Testing were also present for the pour. We were steady at 6.5 air and 1 inch slump during random testing. They still need to form and finish the curb inlets. RP 6-18-20
---	------	---

Informational:

2	Misc	Brad's crew from JK Concrete is forming up curb inlets on Shamrock, Grady and Joshua. Due to the chance of weather, they will be pouring on Monday. RP 6-19-20
---	------	--

Comments: