

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20193693  
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	Robb Popp	Failed	Friday, June 19, 2020

Corrective Action Required:

1	Miscellaneous Correction	-CLARIFY SPECIFIED GAUGE OF METAL STUDS AT NORTH BEARING WALL -CLARIFY HOLD DOWNS/ANCHOR BOLTS PER S1/58 -FASTEN STUD IN BATHROOM TO BOTTOM PLATE -MISSING PROTECTION PLATES FOR DWV -FIRE BLOCK BATHROOM/ MECHANICAL ROOM WALL AT SHEET ROCK ELEVATION -PROVIDE APPROVED TRUSS LAYOUT/ DRAWINGS -DOUBLE STUDS REQUIRED UNDER EACH DOUBLE TRUSS OR GIRDER -TIGHTEN ANCHOR BOLTS THROUGHOUT -FASTEN DOUBLE STUDS TOGETHER ON NORTH WALL
---	-----------------------------	---

Comments: