CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182613

Address: 905 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Rated Assembly Inspection Mark Harding Partial Monday, June 22, 2020

Partial Correction:

STAIR TOWER 1 OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLY AT STAIRS:

WELL FACE, 3RD FL 1ST LAYER, 4TH,

STAIR #1:

WELL FACE + BACKSIDE ABV CLG: 1ST FLOOR 1ST & 2ND LAYERS 2ND FLR 1ST & 2ND LAYERS; 3rd FLOOR 1ST LAYER,2ND LAYER

Partial Correction:

2 STAIR TOWER 2 STAIR #2:

WELL FACE + BACKSIDE ABV CLG: 1ST FLOOR 1ST & 2ND LAYERS 2ND FLR 1ST & 2ND LAYERS

WELL FACE, 3RD FL 1ST LAYER, 4TH

4TH FLOOR:

Corrective Action Required:

3 ELEVATOR 1 OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLY AT

ELEVATOR:

PRE-ROCK @ BACKSIDE ABV CLG: 1ST FLOOR 1ST & 2ND LAYERS 2ND FLOOR 1ST & 2ND LAYERS 3RD FLOOR: 1ST LAYER;2ND LAYERS

- ELEVATOR SHAFT -
- FIRST LAYER ALL FLOORS & CEILING -
- -2ND LAYER
- -THIRD LAYER AND HAT CHANNEL CEILING
- -FOURTH LAYER CEILING

Corrective Action Required:

4 FIRST FLOOR - BEHIND TUBS/SHOWERS 1ST LAYER FIRE CAULK -

-SECOND LAYER BEHIND TUBS/SHOWERS AT CORRIDOR WALLS AND SHEAR

WALL4

Corrective Action Required:

5 SECOND FLOOR - BEHIND TUBS/SHOWERS 1ST LAYER/ FIRE CAULK -

-SECOND LAYER BEHIND TUBS/SHOWERS AT STAIRWELLS, ELEVATOR WALLS,

SHEAR WALLS 4 AND 6

Corrective Action Required:

5 THIRD FLOOR - BEHIND TUBS/ SHOWERS 1ST LAYER FIRE CAULK -

-SECOND LAYER BEHIND TUBS/SHOWERS AT STAIRWELLS, AND ELEVATOR

Corrective Action Required:

7 FOURTH FLOOR - BEHIND TUBS/SHOWERS 1ST LAYER / FIRE CAULK -

-SECOND LAYER BEHIND TUBS AND SHOWERS AT STAIRWELLS, ELEVATOR AND

SHEAR WALL 4

Comments: