

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20172502
Address: 201 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Final Building Inspection - Commercial	Michael Harkins	Failed	Monday, June 22, 2020

Corrective Action Required:

- | | | |
|---|------|---|
| 1 | Misc | - PROVIDE NO FEWER THAN ONE 125 V 15 OR 20 AMP RECEPTACLE NOT LESS THAN 6' AND NOT MORE THAN 20' FROM INSIDE WALL OF POOL (NEC 680.22)
-
- THE VERTICAL CLEARANCE BETWEEN GRADE AND THE BOTTOM OF THE BARRIER SHALL NOT EXCEED 2" FOR GRADE SURFACES THAT ARE NOT SOLID (ISPSC 305.2.1.2) -
- OPENINGS IN THE BARRIER SHALL NOT ALLOW PASSAGE OF A 4-INCH-DIAMETER SPHERE (ISPSC 305.2.2 -
- PROVIDE SIGNAGE ON CHEMICAL ROOM - |
|---|------|---|

Comments: