

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201254
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John DiMauro	Partial	Monday, June 22, 2020

Informational:	
1 Misc	6-19-20 10:20am They have set a storm box and are running storm pipe to the north. They have one stick installed at this time. 6-22-20 9:18AM They have approximately 140' installed and are getting ready to set storm box 7.

Informational:	
2 Misc	The crew set inlets #4 & #7 and ran the HDPE pipe between the two boxes on line 1. The crew poured the collars for the on the north and south sides of the boxes for the line 1 pipe. Install is in compliance.

Comments: