

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200860
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Ronald Paynter	Partial	Tuesday, June 23, 2020

Corrective Action Required:

1	Misc	Hanrahan Asphalt laid 21 tons of curb mix from Vance Brothers for temporary curbing. I talked with Mark about Hanrahan missing 2 curb cut outs for drainage. Mark said he will have them remove the additional curb sections for cut outs. RP 6-23-20
---	------	---

Comments: