

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20182613  
Address: 905 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Wednesday, June 24, 2020

Partial Correction:

1	STAIR TOWER 1	OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLY AT STAIRS:  WELL FACE,3RD FL 1ST LAYER,4TH,  STAIR #1: WELL FACE + BACKSIDE ABV CLG: 1ST FLOOR 1ST & 2ND LAYERS 2ND FLR 1ST & 2ND LAYERS; 3rd FLOOR 1ST LAYER,2ND LAYER 4th FLOOR WALLS AND CEILING 1ST LAYER, 2ND LAYER
---	---------------	---

Partial Correction:

2	STAIR TOWER 2	STAIR #2: WELL FACE + BACKSIDE ABV CLG: 1ST FLOOR 1ST & 2ND LAYERS 2ND FLR 1ST & 2ND LAYERS  WELL FACE,3RD FL 1ST LAYER,4TH 4TH FLOOR: WALLS AND CEILING 1ST LAYER, 2ND LAYER
---	---------------	---

Corrective Action Required:

3	ELEVATOR 1	OK TO COVER WHEN READY COMPONENTS OF RATED ASSEMBLY AT ELEVATOR:
---	------------	--

PRE-ROCK @ BACKSIDE ABV CLG:  
1ST FLOOR 1ST & 2ND LAYERS  
2ND FLOOR 1ST & 2ND LAYERS  
3RD FLOOR: 1ST LAYER;2ND LAYERS  
- ELEVATOR SHAFT -  
- FIRST LAYER ALL FLOORS & CEILING -  
-2ND LAYER  
-THIRD LAYER AND HAT CHANNEL CEILING  
-FOURTH LAYER CEILING

Corrective Action Required:  
4 FIRST FLOOR

- BEHIND TUBS/SHOWERS 1ST LAYER FIRE CAULK -  
-SECOND LAYER BEHIND TUBS/SHOWERS AT CORRIDOR WALLS AND SHEAR WALL4

Corrective Action Required:  
5 SECOND FLOOR

- BEHIND TUBS/SHOWERS 1ST LAYER/ FIRE CAULK -  
-SECOND LAYER BEHIND TUBS/SHOWERS AT STAIRWELLS, ELEVATOR WALLS, SHEAR WALLS 4 AND 6

Corrective Action Required:  
6 THIRD FLOOR

- BEHIND TUBS/ SHOWERS 1ST LAYER FIRE CAULK -  
-SECOND LAYER BEHIND TUBS/SHOWERS AT STAIRWELLS, AND ELEVATOR

Corrective Action Required:  
7 FOURTH FLOOR

- BEHIND TUBS/SHOWERS 1ST LAYER / FIRE CAULK -  
-SECOND LAYER BEHIND TUBS AND SHOWERS AT STAIRWELLS, ELEVATOR AND SHEAR WALL 4  
-1ST AND 2ND LAYER MECHANICAL ROOMS WALLS AND CEILING

Corrective Action Required:  
8 LOWER LEVEL

-ELEVATOR EQUIPMENT ROOM 1ST LAYER WALLS  
-DATA ROOM 1ST LAYER WALLS  
-ELECTRICAL/DATA ROOM 1ST LAYER WALLS

**Comments:**