

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	Ronald Paynter	Partial	Friday, June 26, 2020

Corrective Action Required:

1	Misc	Spalding had a tandem dump truck with a 21.15 ton load. Brian from Spalding observed the proof roll with me. We had 5 to 6 sections that pumped badly under load pressure. Met with Steve Robbins to go over the soft sections. It was agreed upon to dig them up and fill them with geo grid an additional rock. RP 6-10-20
---	------	--

Informational:

2	Misc	Spalding had a tandem dump truck with a 20 ton load. Had 1 section on Shamrock and 1 on Joshua that was a little soft. Talked with Jason about it and we decided to let it bake one more day. So we will be ready to lay curbs starting on Thursday. RP 6-16-20
---	------	---

Informational:

3	Misc	Had a tandem dump truck with a 20.8 ton load. Shamrock, Grady and Joshua finished sub-grade passed its proof roll. Superior Bowen is planning on laying asphalt base on Monday. RP 6-26-20
---	------	--

Comments: