

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193157  
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Base Lift</b>	John DiMauro	Partial	Friday, June 26, 2020

Informational:  
1            Misc            06/26/2020

On Thursday 06/25/20 Metro Asphalt installed the Type 2R base lift for the east half of the parking lot. Temps were compliant and the equipment and methods used were compliant.

On Friday 06/26/2020 Way & Sons installed the Type 1R base lift for the west half of the parking lot. The temps were compliant and the equipment and methods used were compliant.

Friday 06/26/2020 After Metro installed the base lift for the public road they moved over the drive and turn lanes of the project. The crew laid Type 3R base for these lanes. The temps were compliant and the equipment and methods used were compliant. 6-28-20

Way & Sons spread asphalt leftovers on the base at the southeast side of the parking lot. This was not rolled in and is laying on top of the base. I spoke with Mike with CFS and he and I agree that it will need to be removed before surface is put down.

**Comments:**

