

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192780
Address: 460 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Commercial	Michael Harkins	Failed	Friday, June 26, 2020

Corrective Action Required:

1	Misc	PARTIAL SERVICE RELEASE: EAST 1200 AMP STRIP UNIT ONLY.
---	------	--

(HOME GOODS,ROSS, 5 BELOW, NOT INSPECTED)

Corrective Action Required:

2	E110.22 Identification of disconnection means	Each disconnecting means shall be legibly marked to indicate its purpose unless located and arranged so the purpose is evident. The marking shall be of sufficient durability to withstand the environment involved. Where circuit breakers or fuses are applied in compliance with the series combination ratings marked on the equipment by the manufacturer, the equipment enclosure(s) shall be marked in the field to indicate the equipment has been applied with a series combination rating. The marking shall be readily visible and state the following: CAUTION-SERIES COMBINATION SYSTEM RATED ____AMPERES. IDENTIFIED REPLACEMENT COMPONENTS REQUIRED.
---	--	---

Corrective Action Required:

3	Misc	- PROVIDE CONCRETE ENCASED ELECTRODE PER PLANS -
---	------	--

Comments: