

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201058
Address: 1000 NE COLBERN RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Outlet Structure	John Jackson	Partial	Monday, June 29, 2020

Informational:

1	Misc	Existing storm box collars was poured, A1 storm box was installed collars and inverts .
---	------	---

Informational:

2	Misc	A2 Storm box was installed on 6/15/20.
---	------	--

Informational:

3	Misc	A3 Storm box was placed but not completed 6/16/20.
---	------	--

Informational:

4	Misc	B2 Storm box was was installed 6/17/20 invert and collar will be poured tomorrow.
---	------	---

Informational:

5	Misc	Contractor poured Inverts , collars, @ A2 & B2 and toewall @ B1 storm box. See project plan C 7.1, 7.0 & C 10.5 on toewall Section A-A.
---	------	---

Informational:

6	Misc	Storm box B3 & B4 were installed and inverts and collars were poured.
---	------	---

Informational:

7	Misc	6/29/20 Contractor poured toe wall with special concrete mix 5000 psi @ Line A.
---	------	---

Comments: