

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20192859

Address: 492 NW CHIPMAN RD, LEES SUMMIT, MO 64086480 NW CHIPMAN RD, LEES SUMMIT, MO  
64086470 NW CHIPMAN RD, LEES SUMMIT, MO 64086460 NW CHIPMAN RD, Unit:IR,  
LEES SUMMIT, MO 64086460 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	Joe Starlin	Partial	Wednesday, July 01, 2020

Informational:

1	Misc	6-29-20 10:04am ESS are pouring sidewalks and ADA ramps in the parking lot. They are using plenty of cure.
---	------	--

6-30-20 Summit Concrete are setting up the sidewalk on the west side of the building. They will be ready for a inspection at approximately 2pm. ESS are on site wrecking forms.

Informational:

2	Misc	Sidewalk the forms and materials that in meet specifications for sidewalk installation.
---	------	---

Informational:

3	Misc	7-1-20 10:20am ESS are setting forms at the store fronts for sidewalk and are pouring sidewalk on the North side "the back of the building".
---	------	--

**Comments:**