

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20172521
Address: 241 NW KESSLER DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Michael Harkins	Partial	Wednesday, July 01, 2020

Corrective Action Required:
1 LOWER LEVEL - SOUTH END OK TO TAPE -
- NORTH END FRESH GYPCRETE NO ACCCESS -

Corrective Action Required:
2 FIRST FLOOR - SOUTH END OK TO TAPE -
- NORTH END OK TO TAPE GARAGES -
- FRESH GYPCRETE NO ACCESS TO UNITS -

Corrective Action Required:
3 SECOND FLOOR - SOUTH END OK TO TAPE -
- NORTH END FRESH GYPCRETE NO ACCESS -

Comments: