

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192218
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Surface Course	Joe Starlin	Partial	Wednesday, July 01, 2020

Informational:

1	Misc	3-30-20 2:40pm Metro Asphalt is setting up to lay surface on the parking lot. 3:07pm They have layed the surface for the ADA section of the parking lot. 3-31-20 They have completed the surface in the parking lot. 6-28-20 4:15pm Metro is laying the surface at the far end of the parking lot with Type 3 recycled. The temps are at approximately 250 degrees. 5:15pm They have completed the parking lot. 6-30-20 1:11pm Seal-O-Matic is on site cleaning the parking lot and will be sealing the cracks. 7-1-20 2:17pm K&G Striping is laying out and applying the stripes in the parking lot for the park.
---	------	---

Comments: