

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20192156  
Address: 840 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Hood/Duct Inspection</b>	Michael Harkins	Partial	Wednesday, July 01, 2020

Informational:  
1 Misc 6 sections 1st layer wrap 4' from flange welds approved on all 6 sections

Informational:  
2 Misc WELDS APPROVED HOOD DUCTS #4 #5 #6 ( 2 PCS )

VERTICAL GROUND WELDS HOODS 1,2,3,-OK

Corrective Action Required:  
3 Misc - (6) INSTALLED HOODS IN DELI AREA WELDS APPROVED OK FOR 1ST LAYER WRAP -  
- (6) HOOD 1ST LAYER WRAP APPROVED OK FOR 2ND LAYER OF WRAP -

**Comments:**