CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193581

Address: 2001 NW SHAMROCK AVE, Unit:IR, LEES SUMMIT, MO 640812001 NW SHAMROCK AVE, LEES

SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | | Inspector: | Outcome: | Date: |
|--------------------------------------|------|--|----------|-----------------------------|
| DE - Backflow Preventer and Vault | | Ronald Paynter | Partial | Wednesday, July 01, 2020 |
| Corrective Action Required: | | | | |
| 1 | Misc | Fire line back flow vault is missing its required floor and drain per detail #5 on page C7.2 per the plans. RP 5-13-20 | | |
| Informational: | | | | |
| 2 | Misc | Forms were placed and aggregate was present. Steel rebar was placed on 6 inch centers throughout the floor and drain. RP 6-25-20 | | |
| Informational: | | | | |
| 3 | Misc | Ben's crew set the vault on the slab they poured on the 25th. They sealed the bottom with mastic. They set the backflow preventer in place, but not hooked up yet. RP 7-1-20 | | |

Comments: