

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192377  
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                     | Inspector:  | Outcome: | Date:                   |
|---------------------------------|-------------|----------|-------------------------|
| <b>DE - Sidewalk Inspection</b> | Joe Starlin | Partial  | Thursday, July 02, 2020 |

Informational:

|   |      |   |
|---|------|---|
| 1 | Misc | 12-6-19 11:16am They have poured the sidewalk on the north east side of Lowenstein and now have started pouring the sidewalk on the south side of Lowenstein. They have been using plenty of cure up to this point. |
|---|------|---|

Informational:

|   |      |   |
|---|------|---|
| 2 | Misc | 12-11-19 2:49pm They are pouring the sidewalk on Lowenstein in front of the park. |
|---|------|---|

Informational:

|   |      |  |
|---|------|--|
| 3 | Misc | 12-12-19 2:53pm They have set forms along the east side of Lowenstein. They are planning on pouring Friday the 13th. |
|---|------|--|

Informational:

|   |      |   |
|---|------|---|
| 4 | Misc | 1-6-2020 3:44pm They are pouring the ADA tie-ins along Lowenstein. They have been informed to cover completely and evenly with cure before covering with blankets. 6-3-20 1:24pm ESS are pouring the sidewalk on the south side of Black Twig. They are working there way down from Lowenstein to Chipman. 6-4-20 8:59AM They are setting up more sidewalk and will be pouring at 10am. They have poured all of the walk down to Chipma Rd. |
|---|------|---|

Informational:

|   |      |  |
|---|------|--|
| 5 | Misc | 6-25-20 Contractor poured concrete commercial use sidewalk 10' wide approximately 230' in distance . Sidewalks location is along Pryor RD and Lowenstein RD. 6-24-20 Contractor poured concrete for sidewalks 5' in width and approximately 310' in distance, location on Pryor RD and just S of I-470 . |
|---|------|--|

6-30-20 ESS are setting up the sidewalk on the southwest corner of Lowenstein and Black Twig.

1:41pm They have the string line set but no forms at this time.

7-1-20 8:47am ESS have poured the walking path on 6-30-20. Due to rain they will not be working today.

7-2-20 ESS have the south side of Black Twig set up and are working on setting forms for the North side of Black Twig. They will be pouring later today.

**Comments:**