

Inspection Summary

Permit #: PRSITE20191837, Development - Site

REECE NICHOLS

Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Joe Starlin	Partial	Thursday, July 02, 2020

Informational

1 3-31-20 2:24pm They have poured the flume on the south side of the building. They will be setting up the sidewalk on the north side tomorrow 4-1-20. 4-29-20 9:33am I met Bob Burns on site with the contractor about how to set up the sidewalk. Bob explain what is expected. 4-29-20 3:27pm They have the sidewalk formed up and the aggregate is compacted on the east side on Main st. The curb is set up as well. They are ready to pour.

Informational

2 The sidewalk along Market on the back side of the parking lot has been poured, I checked the forms and rock was compacted. The rock was also installed and compacted between the sidewalk and the curb where the decorative pavestone will be installed. The sidewalk between the bank and the museum was formed and had rock installed that has been compacted.

6-29-20 10:24am The sidewalk between the bank and the museum has been poured.

Informational

3 The sidewalks have passed , the contractors are still installing the decortive brick in front of the public sidewalk on market st.

Comments: