CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193581 Address: 2001 NW SHAMROCK AVE, Unit:IR, LEES SUMMIT, MO 640812001 NW SHAMROCK AVE, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
DE - Backflow Preventer and Vault		Ronald Paynter	Partial	Thursday, July 02, 2020
Corrective Action Required:				
1	Misc	Fire line back flow vault is missing its required floor and drain per detail #5 on page C7.2 per the plans. RP 5-13-20		
Informational:				
2	Misc	Forms were placed and aggregate was present. Steel rebar was placed on 6 inch centers throughout the floor and drain. RP 6-25-20		
Informational:				
3	Misc	Ben's crew set the vault on the slab they poured on the 25th. They sealed the bottom with mastic. They set the backflow preventer in place, but not hooked up yet. RP 7-1-20		
Informational:				
4	Misc		reventer in the right direct de of the preventer. RP 7-2	•

Comments: