

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191872
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Vacuum	John DiMauro	Passed	Thursday, June 18, 2020

Informational:

1	Misc	John DiMauro 06/18/2020 3:07 PM
---	------	---------------------------------

I observed the vacuum test for the sanitary sewer manholes on lines A & B.
The results are as follows:

MH A-1
less than 10'ft deep
Held at 10 on the gauge for 2 minutes with no drop
Test Passed

MH A-2
Less than 10'ft deep
Held at 10 on the gauge for 2 minutes with no drop
Test Passed

MH B-1
13'ft deep
Held at 10 on the gauge for 2.5 minutes with no drop.
Test Passed

MH B-2

Less than 10'ft deep
Tested for 2 minutes with a drop from 10 to 9.5
Test Passed

Comments: