

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192859

Address: 492 NW CHIPMAN RD, LEES SUMMIT, MO 64086480 NW CHIPMAN RD, LEES SUMMIT, MO
64086470 NW CHIPMAN RD, LEES SUMMIT, MO 64086460 NW CHIPMAN RD, Unit:IR,
LEES SUMMIT, MO 64086460 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Site Visit	Joe Starlin	Partial	Tuesday, July 07, 2020

Informational:

1 Misc

12-2-19 9:27am SAPP is on site installing roof drains.

Informational:

2 Misc

1-8-20 They are working on footings, there is no other activity on site at this time.

Informational:

3 Misc

2-10-20 8:34am I spoke with Bill the Superintendent and they are shooting grade at this time. 5-6-20 8:18am There are no inspections needed at this time. ESS will be looking for a proof roll this week for the curb line.

7-1-20 The crews on site are dragging mud onto Donavon Rd. I spoke with Cori at ESS and he assured me it would be taken care of. I received a call back from ESS saying that the road was being cleaned now.

7-7-20 8:58 am There are no inspections needed at this time. The gutter buddies need to be addressed.

Comments: