

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193581
Address: 2001 NW SHAMROCK AVE, Unit:IR, LEES SUMMIT, MO 640812001 NW SHAMROCK AVE, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Backflow Preventer and Vault	Ronald Paynter	Partial	Tuesday, July 07, 2020

Corrective Action Required:

1	Misc	Fire line back flow vault is missing its required floor and drain per detail #5 on page C7.2 per the plans. RP 5-13-20
Informational:		
2	Misc	Forms were placed and aggregate was present. Steel rebar was placed on 6 inch centers throughout the floor and drain. RP 6-25-20
Informational:		
3	Misc	Ben's crew set the vault on the slab they poured on the 25th. They sealed the bottom with mastic. They set the backflow preventer in place, but not hooked up yet. RP 7-1-20
Informational:		
4	Misc	They reset the backflow preventer in the right direction for water flow. They connected the out flow side of the preventer. RP 7-2-20
Informational:		
5	Misc	Connected the backflow preventer up to the main. Still needs to pour vertical kicker and perform hydrostatic test. RP 7-6-20
Informational:		
6	Misc	Formed up and poured concrete to fill in side openings in the vault. RP 7-7-20

Comments: