

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20193519  
Address: 1504 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Wednesday, July 08, 2020

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>- Fireblock at top of HVAC, DWV, radon fir out in garage - Fireblock the vertical to horizontal</li><li>- Fireblock at top of HVAC pex chase living room - seal and fill all gaps in Fireblock, fireblock horizontal at top of both chases in living room</li><li>- Protect and support pex at showers per manufacturer listing</li><li>- Seal all bottom plate penetrations - 1st floor bed</li><li>- Seal penetrations at 1st/2nd floor stairs</li><li>- Truss bracing per plans 2nd floor</li><li>- Truss hangers per plan</li><li>- Flashing at garage trim, 2nd floor back window</li></ul>
---	------	--

**Comments:**