

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193157
Address: 940 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	Joe Starlin	Partial	Wednesday, July 08, 2020

Informational:
1 Misc

06/26/2020

On Thursday 06/25/20 Metro Asphalt installed the Type 2R base lift for the east half of the parking lot. Temps were compliant and the equipment and methods used were compliant.

On Friday 06/26/2020 Way & Sons installed the Type 1R base lift for the west half of the parking lot.

The temps were compliant and the equipment and methods used were compliant.

Friday 06/26/2020 After Metro installed the base lift for the public road they moved over the drive and turn lanes of the project. The crew laid Type 3R base for these lanes. The temps were compliant and the equipment and methods used were compliant.

7-8-20 8:32am Way & Sons are on site milling out some bad base at the south east end of the apartment building parking lot. They will not be doing surface for quite some times. CFS is overseeing the mill as well.

Comments: