

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193581

Address: 2001 NW SHAMROCK AVE, Unit:IR, LEES SUMMIT, MO 640812001 NW SHAMROCK AVE, LEES  
SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Ronald Paynter	Partial	Wednesday, July 08, 2020

Informational:

1	Misc	They continued laying fire line and domestic water line across the north entrance. Due to last nights rainfall, Norm had them backfill with 3/4 clean to eliminate any sags or dips for the entrance way. RP 5-15-20
---	------	--

Informational:

2	Misc	Fire line and domestic water line have been laid from the building to the backflow vault. Kickers will be poured on Monday. RP 7-2-20
---	------	---

Informational:

3	Misc	Cut into water main and installed 6x8 tee for fire line. Hooked fire line up to the backflow preventer and poured horizontal kickers. Still needs to pour vertical kicker off the backflow preventer. RP 7-6-20
---	------	---

Informational:

4	Misc	Poured vertical kickers on fire line out of backflow vault. RP 7-7-20
---	------	---

Informational:

5	Misc	Poured the invert for structure A3. Backfilled and placed lids on structures A2 and A3. They also poured the base for structure A1 end section. RP 7-8-20
---	------	---

**Comments:**