

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20201232  
Address: 1512 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection - Residential</b>	Patrick Schonfeldt	Failed	Thursday, July 09, 2020

Corrective Action Required:

1	Misc	- Standing water along sections of DWV preventing complete inspection. Either pump out water or wait until conditions improve to reschedule inspection. - Maintain erosion control on lot, clean mud and gravel in street at front of lot before rescheduling inspection.
---	------	--

Comments: