CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500

NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

DE - Curb New/Replacement Ronald Paynter Partial Friday, July 10, 2020

Informational:

1 Misc Brad's crew from JK Concrete poured 160 cubic yards of KCMMB mix for

curbing on Shamrock, Grady and Joshua. Mike from Geiger and Caleb from KC Testing were also present for the pour. We were steady at 6.5 air and 1 inch slump during random testing. They still need to form and finish the curb

inlets. RP 6-18-20

Informational:

2 Misc Brad's crew from JK Concrete is forming up curb inlets on Shamrock, Grady

and Joshua. Due to the chance of weather, they fill be pouring on Monday.

RP 6-19-20

Informational:

3 Misc Brad's crew from JK Concrete set and poured all curb inlets on Shamrock.

Redford Construction still needs to set lids on Grady and Joshua before those last 3 boxes can be finished. The total distance for this section of curbing is

3,223 ft. RP 6-22-20

Informational:

4 Misc Brad's crew formed and poured the remaining curb inlets on Shamrock and

Grady. RP 6-23-20

Informational:

5 Misc Brad's crew formed curbs on half of Ambersham. They stopped due to it

being too hot. RP 7-7-20

Informational:

6 Misc Brad's crew finished up on the part of Ambersham that was ready along with

some of O'Brien. The also formed and poured 1 curb inlet before it too hot

to work again. RP 7-8-20

Informational:

7 Misc Brad's crew laid curbing on Killarney and Ambersham where it connects to

the older section. They still have a small portion of Ambersham to finish

along with all the curb inlets. RP 7-10-20

Comments: