

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193513
Address: 1508 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Monday, July 13, 2020

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">- Secure and protect pex at showers per listed product - 2nd floor showers- Garage PFH per plans- Truss hangers per plans - garage, 2nd floor, back patio- Connect top plates at top stair landing at 2x6 to 2x4 wall- Provide engineered fix of double girder truss on bearing wall at bedroom #2 and hallway, not supported at ends- Solid block above lvl living room, kitchen
---	------	--

Comments: