

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201254
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Air Test	Joe Starlin	Passed	Monday, July 13, 2020

Informational:

1 Misc

7-13-20 9:05am Breit Construction are setting up for the air test from manhole A-2 to A-1. This is a 461' run. It will need to hold for 12 minutes. The line is 8". 9:43am There gauge is not working and they need to go get one. 10:21am They have a new gauge and we will start the test. The sanitary line from A-2 to A-1 has held for the required time at 3.5. They are now setting up for the line from A-2 to A-3. 11:06am We have tested from A-2 to A-3 and it has passed the required time.

Comments: