

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182613
Address: 905 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|--------------|----------|-----------------------|
| All Rough Inspection - Commercial | Mark Harding | Partial | Monday, July 13, 2020 |

Partial Correction:

| | | |
|---|----------------------------------|---|
| 1 | THE FOLLOWING AREAS ARE APPROVED | EXTERIOR SHEAR WALL X, Elevator walls,ceiling. |
|---|----------------------------------|---|

Corrective Action Required:

| | | |
|---|---------------|--|
| 2 | STAIR TOWER 1 | ROUGH FRAMING 0-4TH FLOOR ROUGH FRAMING AND ELECTRICAL IN CEILINGS ALL TRADES ON STAIRWELL WALL ASSEMBLY |
|---|---------------|--|

Corrective Action Required:

| | | |
|---|---------------|--|
| 3 | STAIR TOWER 2 | ROUGH FRAMING 0-4TH FLOOR ROUGH FRAMING AND ELECTRICAL IN CEILINGS ALL TRADES ON STAIRWELL WALL ASSEMBLY |
|---|---------------|--|

Corrective Action Required:

| | | |
|---|-------------|--|
| 4 | LOWER LEVEL | |
|---|-------------|--|

Corrective Action Required:

| | | |
|---|-------------|---|
| 5 | FIRST FLOOR | ROUGH FRAMING IN WALLS FRO DATA ROOM, ELEVATOR MECH. ROOM, AND ELECTRICAL DATA ROOM SHEAR WALLS 2,4 AND 6 ALL TRADES COMPLETE PORCHES ALL TRADES COMPLETE |
|---|-------------|---|

Corrective Action Required:

| | | |
|---|--------------|---|
| 6 | SECOND FLOOR | SHEAR WALL 4 AND 6 ALL TRADES COMPLETE PORCHES ALL TRADES COMPLETE |
|---|--------------|---|

Corrective Action Required:

| | | |
|---|-------------|---|
| 7 | THIRD FLOOR | SHEAR WALL 4 ALL TRADES COMPLETE PORCHES ALL TRADES COMPLETE |
|---|-------------|---|

Corrective Action Required:

| | | |
|---|--------------|--------------------|
| 8 | FOURTH FLOOR | 4TH FLOOR COMPLETE |
|---|--------------|--------------------|

Comments: