

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20192859

Address: 492 NW CHIPMAN RD, LEES SUMMIT, MO 64086480 NW CHIPMAN RD, LEES SUMMIT, MO  
64086470 NW CHIPMAN RD, LEES SUMMIT, MO 64086460 NW CHIPMAN RD, Unit:IR,  
LEES SUMMIT, MO 64086460 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	John Jackson	Partial	Tuesday, June 30, 2020

Informational:

1 Misc

6-29-20 10:04am ESS are pouring sidewalks and ADA ramps in the parking lot. They are using plenty of cure.

6-30-20 Summit Concrete are setting up the sidewalk on the west side of the building. They will be ready for a inspection at approximately 2pm. ESS are on site wrecking forms.

Informational:

2 Misc

Sidewalk the forms and materials that in meet specifications for sidewalk installation.

**Comments:**