

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201254
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer - Vacuum	Joe Starlin	Passed	Tuesday, July 14, 2020

Informational:

1	Misc	7-13-20 11:10 They are testing manhole A-2 it is 17' deep so we will hold vacuum for 3 minutes. Manhole A-2 has not passed at this time. Manhole A-1 has passed. We are now testing A-3. A-3 has passed. They will be making corrections on A-2 manhole and we will retest. 7-14-20 9:14am We are testing manhole A-2 It has passed.
---	------	--

Comments: