

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20201011
Address: 4016 SW MERITAGE LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Patrick Schonfeldt	Not Ready	Tuesday, July 14, 2020

Corrective Action Required:

1	Misc	NO INSPECTION PERFORMED
---	------	-------------------------

-DWV AND INTERIOR DRAIN TILE COVERED BY GRAVEL AND UNABLE TO PERFORM INSPECTION. UNCOVER ALL DWV AND INTERIOR DRAIN TILE TO ALLOW INSPECITON.

Comments: