

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Ronald Paynter	Partial	Tuesday, July 14, 2020

Informational:

1	Misc	Brad's crew from JK Concrete poured 160 cubic yards of KCMMB mix for curbing on Shamrock, Grady and Joshua. Mike from Geiger and Caleb from KC Testing were also present for the pour. We were steady at 6.5 air and 1 inch slump during random testing. They still need to form and finish the curb inlets. RP 6-18-20
---	------	---

Informational:

2	Misc	Brad's crew from JK Concrete is forming up curb inlets on Shamrock, Grady and Joshua. Due to the chance of weather, they will be pouring on Monday. RP 6-19-20
---	------	--

Informational:

3	Misc	Brad's crew from JK Concrete set and poured all curb inlets on Shamrock. Redford Construction still needs to set lids on Grady and Joshua before those last 3 boxes can be finished. The total distance for this section of curbing is 3,223 ft. RP 6-22-20
---	------	---

Informational:

4	Misc	Brad's crew formed and poured the remaining curb inlets on Shamrock and Grady. RP 6-23-20
---	------	---

Informational:

5	Misc	Brad's crew formed curbs on half of Ambersham. They stopped due to it being too hot. RP 7-7-20
---	------	--

Informational:

- 6 Misc Brad's crew finished up on the part of Ambersham that was ready along with some of O'Brien. The also formed and poured 1 curb inlet before it too hot to work again. RP 7-8-20
- Informational:
- 7 Misc Brad's crew laid curbing on Killarney and Ambersham where it connects to the older section. They still have a small portion of Ambersham to finish along with all the curb inlets. RP 7-10-20
- Informational:
- 8 Misc Brad's crew finished pouring curbing for O'Brien, Ambersham and Killarney. RP 7-13-20
- Informational:
- 9 Misc Brad's crew poured all but the last 4 curb inlets for O'Brien, Ambersham and Killarney. RP 7-14-20

Comments: