

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193513
Address: 1508 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Wednesday, July 15, 2020

Corrective Action Required:

1	Misc	- Garage PFH per plans - No nuts, washers, bolts seen on triple bottom plate - Truss hangers per plans - back patio - Provide engineered fix of double girder truss on bearing wall at bedroom #2 and hallway, not supported at ends - submit engineer report on repair
---	------	---

Comments: