

Inspection Summary

Permit #: PRCOM20191159, Building Permit - Commercial
SUMMIT WAVES - WAVE POOL
Address: 120 SW BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Field Services	Steve Robbins	Temporary C of O	Tuesday, June 30, 2020

Corrective Action Required

1 1. Waiting on approved detention basin plan and as-builds. The structure has been built with un-approved plans. Waiting on the plans to be approved. 2. Final grading needs to be completed.

Corrective Action Required

2 1. Need as-builds for the detention basin. The basin has been approved.
2. The grading needs to be completed on the entire site.
3. The end section needs to be installed that goes onto Jefferson st.
4. 70% Vegetation needs to be established throughout the entire site.-This is to be done by the Parks Department.
5. A drain lid needs to be replaced on the north side of the building.
6. The construction entrance needs to be removed and graded.

Corrective Action Required

3 It has been discovered that the service water line was not installed correctly. It has been installed with a tap for a 3" copper line. I have contacted Jeff Thorn and I have contacted the contractor. Jeff Thorn will be getting back to me to let me how we will proceed with the situation. We may have to cut in a tee and install in properly. The contractor has been notified. The water dept. has allowed them to open and possibly make corrections after the summer.

Comments: