

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20200368
Address: 1614 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, July 16, 2020

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">- Protection plate at DWV laundry- Secure NM and data cable at fireplace in front of flue vent- Terminate NM at ceiling in master bed- Seal all upward penetrations - garage- Support and protect pex at tubs/showers per manufacturer listed product- Garage PFH per plans- Nail all rafter to ceiling joist together at connection per nailing schedule- Support DWV ever 48" o.c., traps are not considered support- Fireblock vertical to horizontal at all fir downs in basement- Color code/label grounding electrode conductor at main disconnect panel
---	------	---

Comments: