CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20200316 Address: 1704 SW 27TH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: All Rough Inspection - Residential		Inspector:	Outcome:	Date:	
		Robb Popp	Failed	Tuesday, July 21, 2020	
Informa	tional:				
1	Miscellaneous Correction	-portal framing hold downs and nailing pattern inspected-			
Correcti	ve Action Required:				
2	Miscellaneous	-RE ESTABLISH EROSION CONTROL			
	Correction	-FIRE STOP WEB BEAMS IN GARAGE			
		-SINGLE CAR BAY TO BE PFH TYPE BRACED WALL PER PLANS			
		-MISSING FIREBLOCKING IN PANTRY/STAIRWELL WALL FUR DOWN			
		-NAIL DOUBLE LVL IN KITCHEN/ DINING			
		-INSTALL GAS FIRE F	PLACE		
		-SECURE GAS LINE A	T FIREPLACE		
		-SEAL PENETRATION	-SEAL PENETRATION IN BOTTOM PLATE OF BEDROOM		
		-ADD MID POINT ST	ADD MID POINT STRAP ON ALL VERTICAL DWV LINES 2' OR SMALLER		
		-ADD STUD IN MAST	ER BEDROOM FOR LVL BE	ARING	
		-EXPOSE LVLS ON CO	OVERED PATIO AND ENTR	Y	
		-MISSING STRAPS O	N STAIR STRINGERS PER P	LAN	
		-SECURE TOP OF STE	EEL COLUMN IN MECHANI	CALROOM	
		-INSULATE AND BLC	OCK GARAGE CANTILEVER		
		-FIRE BLOCK ALL WE	B BEAMS IN FINISHED WA	ALLS	
		-SEAL DEAD SPACE E	BY EGRESS WINDOW IN BE	D 4	
		-BRACED WALL PAN	EL AT BREAKFAST AREA T	O BE PFH PER PLANS	
		-BRACED WALL PAN	EL AT MASTER BEDROOM	TO BE CS-PF PER PLANS	

-ADDRESS MISSING STEEL COLUMNS PER PLANS -PROVIDE GAUGE ON GAS LINE FOR INSPECTION

Comments: