

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Grading/Excavation/Fill Inspection	John Jackson	Partial	Wednesday, July 22, 2020

Informational:

1 Misc

Contractor continued to grade and fill onsite.

Informational:

2 Misc

Contractor continued to fill and grade site as per plan.

Informational:

3 Misc

Contractor not working at full force but earthwork. Compaction and grading onsite. Weather 54 degrees and could brief shower through the morning. Report was done at 10:45AM.

Informational:

4 Misc

A lite amount of grading was done it maybe due to the moisture from passed rains. Temperature for today is 61 degrees and cloudy @ 12:39 5/7/20. Olsson Labs was onsite to get soil compaction test .

Informational:

5 Misc

Contractor continues to grade and excavate work site as per plan.

Informational:

6 Misc

Contractor continued to grade & excavate work site also they began blasting this week. Today there was no work temperatures in the low to mid 60's cloudy with rains throughout the day..

Informational:

7 Misc

Contractor installed Geogrid on 5/21/20 covering it with 6" of rural 5.

Informational:

8 Misc

Contractor continued to grade & excvate work site contractor continue

blasting 6/8/20 Monday. Contractor plans to continually to grade and excavate site until the meet required grading as per plans.

Informational:

9 Misc

Contractor (Clark Const.) continues to grade and excavate site to meet required grade, blasting has also been ongoing. The rock from the blasted has been used as shot rock which stabilize subgrade. The rock is jackhammered into smaller pieces near grading site and used . 6/22/20 Monday cloudy overcast.

Informational:

10 Misc

7/6/20 Monday CONTRACTOR - continues to grade low land areas to raise elevation see also (site visit inspection) for information. Rock was broken down to stabilize subgrade.

Informational:

11 Misc

7/13/20 Monday Contractor is still still blast and excavating rock to rise the elevation levels of site. See documentation pics to view site on this day.

Informational:

12 Misc

7/22/20 Wednesday Contractor were rain out Monday & Tuesday of this week.

The contractor continued to grade site to raise elevation.

Comments: