

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191872
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	John DiMauro	Failed	Thursday, July 23, 2020

Corrective Action Required:

1	Misc	I observed the proof roll for the Portland Cement treated sub grade prior to the aggregate going in. There were a number of areas with deflection. The sub grade still needs more time to cure out.
---	------	---

Comments: