

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20191873  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Proof Roll</b>	John DiMauro	Partial	Friday, July 24, 2020

Informational:

1 Misc

I observed the proof roll for the Portland Cement treated sub grade prior to the aggregate going in. The roll test passed with no deflection. The crew plans to install the base rock layer next week.

**Comments:**