

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20200528  
Address: 3205 SW MARY ST, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Michael Harkins	Failed	Tuesday, July 28, 2020

Corrective Action Required:

- |   |      |   |
|---|------|---|
| 1 | Misc | - TIGHTEN ANCHOR BOLTS THROUGHOUT -<br>- SUPPORT 2" DWV AT MIDPOINT -<br>- PROVIDE PROTECTION PLATE ELETRICAL NEAR FRONT DOOR -<br>- SEAL GAS LINE PENETRATION AT FLOOR FIRE PLACE -<br>- SEAL ELECTRICAL PENETRATIONS BOTTOM PLATE DINING AREA -<br>- PROVIDE PROTECTION SERVICE ENTRY CABLE GARAGE SILL PLATE -<br>- PROVIDE 3 STUDS UNDER LVL DINING GREAT ROOM -<br>- PROVIDE 3 STUDS UNDER LVL GREAT ROOM BED # 2 -<br>- SOLID BLOCK ABOVE BEAMS IN BASEMENT -<br>- BOX IN CANTILEVER AT FIRE PLACE -<br>- WHERE JOIST RUN PARALLEL TO FOUNDATION BLOCKING SHALL BE PROVIDED IN TWO SPACES MOST ADJACENT TO FOUNDATION WALL 4'-0" O.C.-<br>- ENGINEER ADDRESS RAFTERS LANDING ON BLOCKS THROUGHOUT - |
|---|------|---|

**Comments:**