

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20184050
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Erosion Sediment Control (ESC) Inspection	John DiMauro	Failed	Thursday, July 30, 2020

Corrective Action Required:

1	PW-Erosion and Sediment Control	Your project is in violation of the Erosion and Sediment control policy. We received an email with pictures of erosion control problems on this site from the Missouri Department of Natural Resources. There appears to be a can of trash that was dumped in the road at a dead end. All the gutter buddies in the curb inlets need to be cleaned out of the mud and silt. Some of them are growing weeds in them. Please notify the builders to make sure their erosion control devices are in place. No future building permits will be issued If the erosion control devices are not corrected by the end of the day on 8/4/2020.
---	---------------------------------	---

Comments: