

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20192495

Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Khanh Nguyen	Failed	Friday, July 31, 2020

Corrective Action Required:

1	Misc	-Rock open side of the wall. See the opening at end of (2)2x10; Rock around wood at plate line -Screw pattern per UL design -the oversized hole at plumbing cleanout inside the med gas rm must be protected with a listed fire-stopping collar -remove all fire-caulking around the fire dampers. Instead, pack in mineral wool around the fire dampers
---	------	---

**\*\*HAVE LADDER AVAILABLE SO I CAN AGAIN CLIMB UP INTO THE ATTIC SPACE TO INSPECT**

**\*\*PROVIDE THE INSTALLATION DOCUMENT FOR THE FIRE DAMPER.**

**Comments:**