

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201466
Address: 4060 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|--------------|----------|-----------------------|
| DE - Water Line - Construction Inspection | John Jackson | Partial | Friday, July 31, 2020 |

Informational:
1 Misc 7/31/20 Friday - Contractor began to remove existing water line on Wednesday 7/29/20. Approximately 350' total was removed from 7/29/20 to 7/31. Contractor will continue to remove water line as per plan on 8/1/20 Saturday, inspection on work performed will be done on 8/3/20 Monday.

Comments: