

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200044
Address: 420 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection - Commercial	Joe Starlin	Partial	Tuesday, August 04, 2020

Informational:

1	Misc	8-4-20 8:32am They have tied in the sanitary service line to the building. The contractor informed me it had plenty of fall for the pipe and installed tracer wire. The contractor did not have a anode. He will call me to come back when it is installed and more rock is placed under the pipe. They have everything installed with plenty of rock.
---	------	---

Comments: